

POST LAKES DAM WATER LEVEL AND INSPECTION REPORT

(Start every month on the 1st)

Month: APR. Yr: 2023

Gate Legend: X = Closed O = Open

Week 1	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Day						1ST	2ND
Water Level						96.05	96.05
Rain (inches)						SNOW	STORM
Gate 1 Position						X	X
Gate 2 Position						O	O
Gate 3 Position						O	O

Week 2	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Day	3RD	4TH	5TH	6TH	7TH	8TH	9TH
Water Level	96.01	96.01	96.80	96.75	96.75	96.75	96.75
Rain (inches)							
Gate 1 Position	X	X	X	X	O	O	O
Gate 2 Position	O	O	O	O	O	O	O
Gate 3 Position	O	O	O	O	O	O	O

Week 3	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Day	10TH	11TH	12TH	13TH	14TH	15TH	16TH
Water Level	96.75	96.80	96.80	97.05	97.00	TOP	TOP
Rain (inches)							1.2
Gate 1 Position	O	O	O	O	O MAX	O MAX	O MAX
Gate 2 Position	O	O	O	O	O MAX	O MAX	O MAX
Gate 3 Position	O	O	O	O	O MAX	O MAX	O MAX

Week 4	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Day	17TH	18TH	19TH	20TH	21	22	23
Water Level	OVER TOP OF CONCRETE						
Rain (inches)			LIGHT		1.1	RAIN	
Gate 1 Position	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX
Gate 2 Position	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX
Gate 3 Position	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX

Week 5	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Day	24	25	26	27	28	29	30
Water Level	1 IN. BELOW	BELOW	CONCRETE	3 IN. BELOW			
Rain (inches)				.05			
Gate 1 Position	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX
Gate 2 Position	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX
Gate 3 Position	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX	O MAX

Week 6	Mon	Tue
Day		
Water Level		
Rain (inches)		
Gate 1 Position		
Gate 2 Position		
Gate 3 Position		

Post Lake  
 18" SNOW STORM  
 18" WET SNOW AND MELTING FAST  
 RAIN & SNOW TOP OF GAUGE TOP IN LAKE  
 WATER ENTERING SUNSET TAVERN, IS NOT FROM LAKE, BUT FROM 18" SNOW MELTING IN FRONT OF BUILDING AND RUNNING UNDER DOOR & WALL

LAST READING SAT AFTERNOON 8 1/2" BELOW CONCRETE TOP OF LAKE GAUGE

OVER  
 CRETE  
 DAM SHOULD HAVE BEEN RAISED 4 MORE INCHES, LAKE CAME UP TO BOTTOM OF GATE,  
 ONE DAY OR LESS ON OR ABOUT APR. 14TH

**POST LAKE DAM**

**ATTACHMENT 5**

**DAM TENDER'S INSPECTION REPORT**

04 15 23  
DATE

- ROUTINE MONTHLY INSPECTION
- NON-ROUTINE EVENT
- FLOOD/ HIGH WATER
- OTHER (DESCRIBE)

<u>INSPECTION AREA</u>	<u>OK?</u>	<u>ITEM OF CONCERN</u>	<u>ACTION TAKEN</u>
SPILLWAYS BLOCKED?	<input checked="" type="checkbox"/>		
RIPRAP	<input checked="" type="checkbox"/>		
GATES/ OPERATORS	<input checked="" type="checkbox"/>		
CONCRETE- CRACKING?	<input checked="" type="checkbox"/>	CRACKING IN SO. WALL BUTTRESS (OLD)	
JOINT SPREADING?	<input checked="" type="checkbox"/>		
EMBANKMENT EROSION	<input checked="" type="checkbox"/>		
CLUMPING	<input checked="" type="checkbox"/>		
SEEPAGE	<input checked="" type="checkbox"/>		
TREES, VEGETATION	<input checked="" type="checkbox"/>		
SAFETY SIGNS	<input checked="" type="checkbox"/>		
SECURITY FENCE	<input checked="" type="checkbox"/>		
OTHER:			
EVERY DAY WHILE GATES HAVE BEEN AT OMAX			WALKED WITH A POWER ON EAST SIDE OF NORTH & SOUTH EARTH BERMS ATTACHED TO DAM STRUCTURE LOOKING FOR WATER SEEPAGE